

# **INSPECTION REPORT**

### FINAL INSPECTION REPORT: BY RDR Α.

B. Project code : WORPAR

Workshop : EQUIPROMEX

Item : W582D.2 Drawing Nr : ASSY 100191066 Rev04, BODY 100191067 Rev03

Order Nr : 2729 PO nr : 2729

Inspector : RODRIGO DIAZ : 02/08/2022 Date

#### C. ACCEPTED FOR DELIVERY BY: RDR

PROGRESS 100% ESTIMATED READINESS DATE: 02/08/2022

#### D. **GENERAL CONSIDERATIONS**

✓ Painting quality : OK ✓ Welding quality : OK ✓ Cleanliness : OK

✓ Material certificates
∴ OK Reviewed MTR's complies with EN10204 3.1 spec.
✓ Packing quality
∴ OK

✓ Handling, securing facilities: OK √ Vessel thickness : OK

✓ Dimensions according drawings : OK ✓ Nozzles orientation and projections : OK

✓ Internals attachments : OK

#### E. TESTING RESULTS: All tests have been completed with satisfactory results.

	Degree of	
Type of test	examination	Results
Full of water shell side	100%	Satisfactory
Hydrotest on coils.	100%	Satisfactory

This inspection does not in any way discharge the responsibility of the workshop nor impact on the mechanical warranty



R.T. Coils	Spot	Satisfactory
R.T. on dished ends welded		
seams.	100%	Satisfactory
PMI	SS material.	Satisfactory
Visual inspection	100%	Satisfactory



90 degrees view. Oil collecting tank W582D.2 fabrication complete. The final visual appearance of base metal and welding satisfactory. Internal and external cleaning satisfactory. The tank was also inspected by customer's third-party inspector.

Nozzles sealing with blind flanges for long storage preservation are bolted.

The final quality dossier is complete.



0-degree view.

This inspection does not in any way discharge the responsibility of the workshop nor impact on the mechanical warranty






Bottom view.



Top view. Verified top dished end thickness after forming is over 3/16".



The warning plate was properly changed to type 6.

This inspection does not in any way discharge the responsibility of the workshop nor impact on the mechanical warranty





Performed random spot positive material identification test with satisfactory results on material type SS-304 and reviewed Equipromex QC PMI reports with positive results on MOC SS-304 and MOC SS-316 for the coil.

## **END REPORT.**