



INSPECTION REPORT

FINAL INSPECTION REPORT: BY RDR Α.

B. Project code : WORPAR

Workshop : EQUIPROMEX

Item : W503B.1
Drawing Nr : ASSY 100170599 Rev06, BODY 100170600 Rev02
Order Nr : 2724

: 2724 PO nr

Inspector : RODRIGO DIAZ : 05/13/2022 Date

C. ACCEPTED FOR DELIVERY BY: RDR

PROGRESS 100%

ESTIMATED READINESS DATE: 05/13/2022

D. **GENERAL CONSIDERATIONS**

✓ Painting quality : OK ✓ Welding quality : OK ✓ Cleanliness : OK : OK ✓ Material certificates ✓ Packing quality : OK ✓ Handling, securing facilities: OK ✓ Vessel thickness

✓ Dimensions according drawings : OK ✓ Nozzles orientation and projections : OK

✓ Internals attachments : OK

E. TESTING RESULTS: All tests have been completed with satisfactory results.

: OK

	Degree of	
Type of test	examination	Results
Hydrotest shell side	100%	Satisfactory
R.T. on shell	Spot	Satisfactory



R.T. on dished ends welded		
seams.	100%	Satisfactory
PMI	SS material.	Satisfactory
Vertical alignment with laser	100%	Satisfactory
Visual inspection	100%	Satisfactory



90 degrees view. Fabrication of reagent reactor W503B.1 is complete and ready for shipment. Final visual appearance of base metal and welding are satisfactory. Verified that MOC complies with the fabrication drawings with EQUIPROMEX PMI reports and MTR's.



270 degrees view. Shipment preparations are complete.





Top and bottom dished ends. Thickness after forming is over ½".




Verified shaft's limiting device is properly installed with one slot facing to nozzle N01.



Verified internal baffles deviation as follows (maximum allowable tolerance 6 mm):

W503B.2 (Measurements in mm)									
	Orientation			Dimensions in	Maximum				
	0 degrees	90 degrees	180 degrees	270 degrees	drawings	deviation			
Baffle 1	1410	1410	1410	1414	1414	4			
Baffle 2	2197	2197	2197	2202	2197	5			
Baffle 3	2986	2984	2989	2986	2984	2			
Baffle 4	3771	3774	3774	3771	3771	3			









ASME nameplate, waring plates and data plate are properly attached.



Performed random spot positive material identification test with satisfactory results on material type SS-304 and reviewed Equipromex QC PMI reports of SS components with positive results on MOC SS-304.

END REPORT.