



		Doc. No: FO0024/3 Date: 09/09/2016 INSPECTION RELEASE NOTE					
		(Tick ✓ in the applicable box)		PARTIAL		FINAL	✓
Project code		WORPAR		Supplier	ZHICHENG		
Item No.		W521D.2		PO. No.	619006		
Drawing No.		100176811		Cert. date	2022/2/28		
A. DOCUMENTATION		Available		Not Available		Not Applicable	
		Vendor	DB	Vendor	DB	Vendor	DB
	ITP Report	✓	✓				
	Running Test Report					✓	✓
	Packing List	✓	✓				
	Photographs	✓	✓				
B. VISUAL INSPECTION		Satisfactory		Unsatisfactory		Not Applicable	
		Vendor	DB	Vendor	DB	Vendor	DB
	Painting quality (External)	✓	✓				
	Painting quality (Internal)					✓	✓
	Cleanliness (Internal)	✓	✓				
	Securing facilities for shaft					✓	✓
	Saddle support securing	✓	✓				
	Transport measurement confirmation (*)	✓	✓				
	Packing quality	✓	✓				
	Handling facilities	✓	✓				
	Shipping marking	✓	✓				
C. TESTING DETAILS:							
1 Hydro test for shell side with pressure 16.735 barg, for tube side with pressure 16.735 barg							
D. REMARKS:							
1. All the nozzles is closed with temporary plate.							
2. The yellow painting is used for lifting.							
3. Add two saddles for transportation.							
4. The red painting is used for lasing points.							
* Final dimensions to be recorded with reference to "Transport dimensions+Lifting" drawing.							
E. CONCLUSION:				YES		NO	
				Vendor	DB	Vendor	DB
	Accepted for delivery			✓	✓		
	Needs to be reinspected						
	Needs corrections before delivery without DB inspection						
DB Inspector		Supplier		Enclosures			
 2022.2.28		 2022.2.28					
This inspection does not in any way discharge the responsibility of the workshop nor impact on the mechanical warranty							